BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE
INSPECTION REPORT

Sl No	Description	Details	Remarks
1	Name of the work	Providing and Fixing of LED Street Lights Ward No-13 in Dasarahalli Division.	
2	Estimate Cost	15.00 Lakh	
3	Administrative Approved No and Date	EE/DD/AS/09/16-17 Dtd:03.03.2017	
4	Technical Sanction No.and Date	EE(Ele)/DZ/TS/13./16-17 Dtd:03.03.2017	
5	Job Code No. and P Code No.	013-17-000040 P3110	
6	Tender Direct Entrusted to KRIDL	Not Applicable	
7	If Tender, Tender Notification No. Date and Publication in daily news Paper	BBMP/EE/DD/TEN/03/2016-17 Dtd:03.03.2017 VIJAYA KARANATAKA , THE HINDU DATE:04.03.2017	
8	Tender Approved Details	C.E. approval dt: 4.5.2017	
9	Work Order No and Date	EE(Ele)DZ/WO/17/17-18, Dt: 11.07.2017	
10	Stipulation time of Completion	60 Days	
11	Actual date of commencement	11.07.2017	
12	Actual Date of Completion	31.7.2017	
13	Delay if any	NO	
14	Reason for Delay	NO	
15	Payment made till date.	NO	
16	Status of Work	Completed	

Scanned by CamScanner

17	Photograph verified	Enclosed	
18	Date of Inspection	30.08.2017	
19	MB No. and Page No.	M.B No:5128 Page No. 78 : to 89	
20	BR No. and Date		
21	Section Officer	Sir K.N Babu Reddy	
22	Sub Division office	Sri Rajendra Naik , AEE (Electrical), Electrical Sub Division.	
23	Observation	—	
a	Work Quality	Satisfactory	Work executed satisfactorily
b	Comments	Work completed as per MB	

16/08

(K. R. SHEKHARAM)

Scanned by CamScanner